

## SITUATIA LUCRARILOR DE CONSTRUCTIE VARIANTE OCOLITOARE, D.R.D.P. CLUJ LA 9.04.2019

Contract	Denumire Contract	Lung. pe raza DRDP Cluj (km)	Sursa de Finantare	Antreprenor	Consultant	Proiectant SF	Proiectant DDE	RAZA SDN-ului	Limite administrare DRDP Cluj (Viabilitate)	Valoarea Contractata (lei)	Data incepere ZZ/LL/AN	Data receptiei la term. Lucrarilor ZZ/LL/AN	OBSERVATII
<b>FINANTARE F.E.D.R.</b>													
Ctr. FEDR finalizat	Varianta de Ocolire Carei Km 0+000 - km 10+459;	<u>10.460</u>		Grupo Empresarial Managenta S.A. - Assignia Infraestructuras S.A. & S.C.Transmil S.R.L.; Rest de executat: ARL Cluj; Alfa ROM Satu Mare	IAILA Inc.	LOUIS BERGER PROINTEC	LOUIS BERGER PROINTEC	SDN SATU MARE	km 0+000 - km 10+459	38.484.814,55 ( fara TVA)	15/03/2012	20.12.2018	Lucrarea a fost receptionata in data de 20.12.2018 si se afla in circulatie.
<b>PROIECTE IN PREGATIRE</b>													
Ctr. FEDR se va relicita	Varianta de Ocolire Sacueni km 0+000 - km 7+623;	<u>7.623</u>		-	-	LOUIS BERGER PROINTEC	LOUIS BERGER PROINTEC	SDN ORADEA	km 0+000 - km 7+623	32.029.842,32 ( fara TVA)	15/03/2013	/	Contract de executie reziliat la data de 19.06.2015 (stadiul fizic realizat la data rezilierii : 53,09%) Lucrarea se va relicita de catre DRDP Cluj.